

# 2001 The Embarcadero Construction Timeline

Description	Dates	Status
<b>Building Renewal</b>		
- Arch/engineering Design	Oct 2018 – Feb 2019	Complete, on schedule
- Construction Drawings	Feb 2019 – April 2019	Complete, on schedule
- Pricing & Permitting	March 2019 – June 2019	Complete, delayed
<b>Interior Updates</b>		
- Arch/engineering Design	May 2019 – Sept 2019	Complete, on schedule
- Construction Drawings	Aug 2019 – Oct 2019	Complete, on schedule
- Pricing & Permitting	Oct 2019 – Dec 2019	Complete, on schedule
<b>Relocation Planning &amp; Change Mgmt.</b>	September 2019 - Early 2021	Underway
<b>Implementation</b>		
- Construction	Oct 2019 – Late 2020	Underway
- Furniture, Security, etc.	Late 2020	Underway
- Relocation	Early 2021	Underway
- Occupancy	Early 2021	Planning Underway