

## 2 North Point Construction Timeline

Description	Dates	Status
<b>Building Renewal</b>		
- Arch/engineering Design	Oct 2018 – Feb 2019	Complete, on schedule
- Construction Drawings	Feb 2019 – April 2019	Complete, on schedule
- Pricing & Permitting	March 2019 – June 2019	In progress, on schedule
<b>Interior Updates</b>		
- Arch/engineering Design	May 2019 – Aug 2019	In progress, on schedule
- Construction Drawings	Aug 2019 – Oct 2019	Pending
- Pricing & Permitting	Oct 2019 – Dec 2019	Pending
<b>Relocation Planning &amp; Change Mgmt.</b>	August 2019	Pending
<b>Implementation</b>		
- Construction	Oct 2019 – June 2020	Pending
- Furniture, Security, etc.	June 2020 – July 2020	Pending
- Relocation	Aug 2020	Pending
- Occupancy	Sept 2020	Pending

Please note all dates are subject to change.