

2 North Point Construction Timeline

| Description | Dates | Status |
|---|------------------------|--------------------------|
| Building Renewal | | |
| - Arch/engineering Design | Oct 2018 – Feb 2019 | Complete, on schedule |
| - Construction Drawings | Feb 2019 – April 2019 | Complete, on schedule |
| - Pricing & Permitting | March 2019 – June 2019 | Complete, delayed |
| Interior Updates | | |
| - Arch/engineering Design | May 2019 – Sept 2019 | In progress, on schedule |
| - Construction Drawings | Aug 2019 – Oct 2019 | In progress, on schedule |
| - Pricing & Permitting | Oct 2019 – Dec 2019 | Pending |
| Relocation Planning & Change Mgmt. | September 2019 | Initiated |
| Implementation | | |
| - Construction | Oct 2019 – June 2020 | Pending |
| - Furniture, Security, etc. | June 2020 – July 2020 | Pending |
| - Relocation | Aug 2020 | Pending |
| - Occupancy | Sept 2020 | Pending |