

2 North Point Construction Timeline

Description	Dates	Status
Building Renewal		
- Arch/engineering Design	Oct 2018 – Feb 2019	Complete, on schedule
- Construction Drawings	Feb 2019 – April 2019	Complete, on schedule
- Pricing & Permitting	March 2019 – June 2019	Complete, delayed
Interior Updates		
- Arch/engineering Design	May 2019 – Sept 2019	Complete, on schedule
- Construction Drawings	Aug 2019 – Oct 2019	Complete, on schedule
- Pricing & Permitting	Oct 2019 – Dec 2019	Complete, on schedule
Relocation Planning & Change Mgmt.	September 2019 - Late 2020	Initiated
Implementation		
- Construction	Oct 2019 – Late 2020	Underway
- Furniture, Security, etc.	Late 2020	Planning Underway
- Relocation	Late 2020	Planning Underway
- Occupancy	Late 2020	Planning Underway