

## 2 Northpoint, San Francisco

Photos from 3/6/20 – 80% Structural Upgrade Completed



New metal bars installed in the wall to accept the new shear wall.



Installation of the perimeter collector beam.



Holes drilled in the floor to accept the new metal bars.



Carbon fiber wrap installed on columns in order to make stiffer.